

Activity ID	Activity Description	Rem Dur	Early Start	Early Finish	Total Float	2010											
						MAY		JUN				JUL					
						24	31	7	14	21	28	5	12	19	26		
MILESTONES																	
OWNER ACTIVITIES																	
3050	INSTALL PHONE LINE	3	15MAR10A	26MAY10	36	<input type="checkbox"/> INSTALL PHONE LINE											
2300	FFE FABRICATION/DELIVERY	2	24MAY10*	25MAY10	42	<input type="checkbox"/> FFE FABRICATION/DELIVERY											
MILESTONES																	
1130	Construction Duration	107	20APR09A	07SEP10	0												
2340	CONTRACT DURATION-- ORIG 460 DAYS	61	20APR09A	23JUL10	7	<input type="checkbox"/> CONTRACT DURATION-- ORIG 460 DAYS											
2930	PENDING ADDED DAYS FOR SCREEN WALL	20	24MAY10	21JUN10	54	<input type="checkbox"/> PENDING ADDED DAYS FOR SCREEN WALL											
22711	CITY FIBER OPTIC CHANGES COR 80	5	24MAY10	28MAY10	69	<input type="checkbox"/> CITY FIBER OPTIC CHANGES COR 80											
22721	IT CHANGES/ADDS PULL BOX--COR 58	5	24MAY10	28MAY10	69	<input type="checkbox"/> IT CHANGES/ADDS PULL BOX--COR 58											
3090	Start-up Units 11/10	2	03JUN10	04JUN10	35	<input type="checkbox"/> Start-up Units 11/10											
1550	CERTIFICATE OF OCCUPANCY	0		15JUN10	58	CERTIFICATE OF OCCUPANCY ◇											
1540	PH 1A--TEMP CERT OF OCCUPANCY	0	16JUN10		28	◇ PH 1A--TEMP CERT OF OCCUPANCY											
2890	ADDED CONTRACT TIME 8/1/10	9	24JUL10	01AUG10	7	ADDED CONTRACT TIME 8/1/10 <input type="checkbox"/>											
2920	ADDED DAYS FOR MP CLG-- 8/11/10	10	02AUG10	11AUG10	7												
2900	ADDED DAYS FOR CO4 54--8/16/10	5	12AUG10	16AUG10	7												
2910	ADDED DAYS COR 42 REV DATE 8/21/10	5	17AUG10	21AUG10	7												
3040	ADDED DAYS COR 52 REV DATE 8/31/10	10	22AUG10	31AUG10	7												
1470	Project Completion	0		07SEP10	0	Project Completion ◇											
ENCLOSURE																	
22620	EXT FACADE PUNCHLIST	5	16APR10A	28MAY10	64	<input type="checkbox"/> EXT FACADE PUNCHLIST											
22630	PAINTING AND SEALER--PENDING PRICING	5	24MAY10A	28MAY10	69	<input type="checkbox"/> PAINTING AND SEALER--PENDING PRICING											
OUTBUILDING																	
2100	PUNCH/CLEAN OUTBUILDING	9	17MAY10A	04JUN10	65	<input type="checkbox"/> PUNCH/CLEAN OUTBUILDING											
INTERIORS																	
OWNER ACTIVITIES																	
24401	FFE	5	16JUN10	22JUN10	28	<input type="checkbox"/> FFE											
KITCHEN																	
24811	GET HVAC UNITS 10/11 REPLACEMENTS	2	01JUN10*	02JUN10	28	<input type="checkbox"/> GET HVAC UNITS 10/11 REPLACEMENTS											
23561	MEP CLG INSPECTION	1	03JUN10	03JUN10	28	<input type="checkbox"/> MEP CLG INSPECTION											
Start Date	08APR09	<input type="checkbox"/> Early Bar		GROW		Sheet 1 of 2											
Finish Date	07SEP10	<input type="checkbox"/> target Bar		GEO. C. HOPKINS CONSTRUCTION		Date	Revision	Checked	Approved								
Data Date	24MAY10	<input type="checkbox"/> Progress Bar		GLENDALE ADULT RECREATION CENTER													
Run Date	24MAY10 14:35	<input type="checkbox"/> Critical Activity		3 week look ahead													
© Primavera Systems, Inc.																	

Activity ID	Activity Description	Rem Dur	Early Start	Early Finish	Total Float	2010											
						MAY		JUN				JUL					
						24	31	7	14	21	28	5	12	19	26		
23441	CEILING TILE IN KITCHEN	2	04JUN10	07JUN10	28	[] CEILING TILE IN KITCHEN											
23461	HEALTH DEPT INSPECTION	1	08JUN10*	08JUN10	28	[] HEALTH DEPT INSPECTION											
24901	PUNCH/CLEAN	10	24MAY10*	07JUN10	64	[] PUNCH/CLEAN											
24211	SIGNAGE	3	25MAY10*	27MAY10	35	[] SIGNAGE											
24801	FINAL INSPECTIONS	5	09JUN10	15JUN10	28	[] FINAL INSPECTIONS											
SITWORK																	
OWNER ACTIVITIES																	
1610	SITE FF&E	3	16JUN10	18JUN10	45	[] SITE FF&E											
SITE IMPROVEMENTS																	
1110	CITY PROVIDES RECLAIMED WATER INFO	3	22FEB10A	26MAY10	71	[] CITY PROVIDES RECLAIMED WATER INFO											
2580	SITE LIGHTS	3	22MAR10A	15JUN10	45	[] SITE LIGHTS											
1080	LANDSCAPING	5	20APR10A	28MAY10	56	[] LANDSCAPING											
3110	REORDER POLES	13	17MAY10A	10JUN10	45	[] REORDER POLES											
3060	SLURRY	1	01JUN10*	01JUN10	56	[] SLURRY <i>JUNE 14</i>											
2570	STRIPING/WHEEL STOPS	2	02JUN10	03JUN10	56	[] STRIPING/WHEEL STOPS											
1410	EXTERIOR PUNCH/CLEAN	10	21JUN10	02JUL10	45	[] EXTERIOR PUNCH/CLEAN											
PHASE 1B																	
1070	CITY MOVE IN TO PHASE 1A	5	16JUN10	22JUN10	28	[] CITY MOVE IN TO PHASE 1A <i>JULY 12</i>											
1040	ASBESTOS ABATEMENT	5	23JUN10	29JUN10	28	[] ASBESTOS ABATEMENT											
1030	PHASE 2 SITE DEMOLITION	10	30JUN10	14JUL10	28	[] PHASE 2 SITE DEM											
1050	GRADE OFF	10	15JUL10	28JUL10	28	[] GRADE OFF											

Start Date 08APR09
 Finish Date 07SEP10
 Data Date 24MAY10
 Run Date 24MAY10 14:35

[] Early Bar
 [] target Bar
 [] Progress Bar
 [] Critical Activity

GR0W Sheet 2 of 2

GEO. C. HOPKINS CONSTRUCTION
 GLENDALE ADULT RECREATION CENTER

3 week look ahead

Date	Revision	Checked	Approved